

PROJECT UPDATE

Hector, Minnesota

MID-OCTOBER UPDATE

Hector has five significant contracts in place including substantial renovations at the wastewater treatment plants east and a water treatment plant north of town, replacement of the old water tower, a city-wide rehabilitation affecting over 70 blocks of city infrastructure, reconstruction of Renville CR 34 (Ash Ave.), and pedestrian access ramp improvements to five of the intersections on Main Street.

Here's what to expect...

This fall, work will focus in these areas:

The neighborhood north of the railroad tracks.

Ash Ave. from 5th St. W. to Main Street

The Main Street intersections of Colfax, Birch, Douglas and Elm

Through the end of the year

City residents will see the start up of the water treatment plant. This will halt any cloudy water you may have noticed. Further disruptions may be experienced with work on the water tower and distribution system.

Ash Avenue

Final underground work is now wrapping up and the temporary water services are being removed. Construction will now focus on preparation of the roadbed with paving planned the week of October 19th.

North of the tracks....

Roadway preparation is underway north of the tracks with paving expected in the last half of October.

As long as weather permits, underground work will continue in areas where pavement is not required.

Main Street Americans with Disabilities Act (ADA) Improvements...

Work on the ADA pedestrian ramps is at least 60 percent complete. These areas will also be completed before freeze, with the exception of Cedar and Main, which is scheduled for next spring.

Water Tower

The first phases of the tower replacement have begun with the demolition of one of the old pump houses. The next week should include work on the underground water mains and excavation for the foundation. Once the foundation is formed and cast, little activity will be noticed until tank erection starts this winter.

Contractors will maintain continued progress on the water and wastewater plants. Before winter, the contractor is required to install the base layer pavement on any streets opened up for construction.

In the 2016 construction season...

The work will progress simultaneously in various areas and will be coordinated to accommodate special events. Detours and service interruptions will be posted in advance.

Safety is the highest priority for the city, the contractors and the subcontractors. Please view the work from a safe distance and be aware of the dangers of a construction zone, keeping a close watch on children and pets.



Continued information at <http://hector.govoffice.com>

/// The City of Hector hired Moore for the engineering and contract management of these improvements.

These engineers can answer questions or put you in contact with the appropriate contractor:



moore
engineering, inc.

Clifton Allen, Project Engineer
218-998-4041

Chuck Crawford, RPR
218-329-6801