



8.24
2015

PROJECT UPDATE

Hector, Minnesota

/// Continued information will be on the Hector website at <http://hector.govoffice.com>.

Hector currently has five significant contracts in place including substantial renovations at the wastewater treatment plant east of town, the water treatment plant north of town, replacement of the old water tower, a city-wide rehabilitation affecting over 70 blocks of the city infrastructure, reconstruction of Renville CR 34 (Ash Ave.), and pedestrian access ramp improvements to five of the intersections on Main Street.

WHAT TO EXPECT:

You may already have noticed equipment, materials and barricades in some areas of Hector. This fall, work will focus in these general areas:

- The neighborhood between Main and 3rd St. N.
- Ash Ave. from 5th St. W. to Main Street
- The Main Street intersections of Colfax, Birch, Cedar, Douglas and Elm
- Cedar Ave. between 2nd St. W. and 2nd St. E.

Beginning this week...

Residents can expect to see pavement reclamation in areas north of the railroad including Bryant, 3rd St., 2nd St., Dupont and Colfax. After the pavement is milled, streets will remain passable until the work begins on the underground utilities. Once the underground work begins, detours will redirect traffic as needed.

You will also see temporary 2- and 3-inch water lines placed above ground in this area. These lines will provide a consistent supply of potable water to your home while the mains and service lines are replaced. Use caution when mowing, working or playing around these lines.

Beginning the first week of September...

Residents will see pavement reclamation on four blocks of Ash Ave. from 5th St. W. to Main. This will be followed by utility replacement and reconstruction of the roadway as the week's progress.

Later this year...

Residents will see work beginning on the new water tower with continued progress on the Water and Wastewater plants. Before winter arrives, the contractor is required to install the base layer pavement on any streets opened up for construction.

In the 2016 construction season...

The work will progress simultaneously in various areas. This work will be coordinated to accommodate special events such as Corn Chaff Days with related detours and service interruptions posted in advance.

PROJECT CONTACTS

The City of Hector has contracted Moore Engineering, Inc. for the engineering and contract management of the improvements.

Here is the contact information for the engineers who can answer questions or put you in contact with the appropriate contractor:

MOORE ENGINEERING, INC.

Clifton Allen

Project Engineer

218-998-4041

Chuck Crawford

Resident Project Representative

218-329-6801